Commissioning Report - HB-60 Booster Set at Rivasecca

This report records the commissioning of the HB-60 booster set tag RIV-HB-01, serial number HB60-24-0117, at the Rivasecca booster station (IMP-08), supplied under Supply Agreement SA-2024-02.

General information

Item	Value
Date of delivery	29 July 2024
Date of commissioning	18 September 2024
Commissioning engineer	James Whitfield
Customer representative	Sara Neri

Test results

Test	Measured value	Acceptance limit
Discharge pressure at rated flow	8.6 bar	8.5 bar or higher
Current of pump 1 at rated flow	20.4 A	21.5 A or lower
Current of pump 2 at rated flow	20.9 A	21.5 A or lower
Vibration at pump 1 bearing	1.8 mm/s	2.8 mm/s or lower
Pressure vessel pre-charge	7.6 bar	7.4 to 7.9 bar

Settings

The pressure set-point was set to 8.5 bar. The low inlet pressure alarm AL-03 was tested by closing the inlet valve and tripped after 10 seconds.

Open points

The Modbus link to the telecontrol unit was not available on the day of commissioning. The Customer will complete the connection; until then alarm AL-30 stays active as a warning.

Warranty

The set was accepted without reservations. The warranty period runs from the date of commissioning stated above, subject to the limit linked to the date of delivery set out in the Supply Agreement.

Northgate Pumps Ltd - James Whitfield _____

Torrevalle Acque S.p.A. - Sara Neri _____